



工程指示 / 要求簡箋(E.I.)

工程指示編號：EI 625P/16 修改版次：
 工程編號：J835 工程名稱：將軍澳 66D 平台
 工程項目：J835 工程 到料期、加工期及落貨期。
 收件人：生統 & 陳庭華 發件人：Eddie 日期：2016.11.14

要求提供 / 確認 事項：

- | | | |
|----------------------------------------------|-------------------------------------|-------------------------------|
| <input type="checkbox"/> 初步鋁料 B.M. | <input type="checkbox"/> 加工拆圖，然後生產 | <input type="checkbox"/> 尺寸表 |
| <input type="checkbox"/> 正式鋁料 B.M. | <input type="checkbox"/> 技術上資料 / 指示 | <input type="checkbox"/> 報價 |
| <input type="checkbox"/> 配件 B.M. | <input type="checkbox"/> 樣辦或貨品說明書 | <input type="checkbox"/> 分判合約 |
| <input checked="" type="checkbox"/> 其他：_____ | | |

內容：

現附頁 J835 工程 Master Program.
 請參考附頁的到料期，加工期及到貨期。

請在 _____ 前完成上列要求。

附有關圖紙 / 文件：

1+ 2/2

以上項目為：

- 原合約工程包 原合約工程加 / 減賬 新工程報價

原因：-

分發東莞各部門：

- () 生產技術總監 連附件 () 技術部 連附件 () 生產部 連附件 () 機械設計部 連附件
 () 採購部 連附件 () 生產統籌部 連附件
 () 質檢部 連附件 () 會計部 連附件 () 報關組 連附件 () 其他 連附件

分發香港各部門：

- () 行政部 連附件 () 會計部 連附件 () 統籌部 連附件 () 工程部地盤科文 連附件
 () 採購部 連附件 () QS 部 連附件 () 維修部 連附件 () 其他 _____ 連附件

傳遞編號：

HK 2571/16(FTP)

發件人簽署：

(Signature)

項目經理簽署：

ID	Task Name	Duration	Start	Finish	Jun '16		Jul '16		Aug '16		Sep '16		Oct '16		Nov '16		Dec '16		Jan '17		Feb '17		Mar '17		Apr '17		May '17		Jun '17		Jul '17		Aug '17																										
					29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25	2	9
1	MATERIAL ORDERING & FABRICATION	144 days	Fri 23/9/16	Thu 9/3/17																																																							
2	Curtain Wall & Glass Canopy	110 days	Tue 11/10/16	Wed 15/2/17																																																							
3	Aluminium Extrusion Order	45 days	Tue 11/10/16	Thu 1/12/16																																																							
4	Aluminium Extrusion / Flashing Fabrication	30 days	Fri 2/12/16	Thu 5/1/17																																																							
5	Steel Frame (included Bracket) Order & Fabrication	35 days	Tue 15/11/16	Sat 24/12/16																																																							
6	Aluminium Cladding Fabrication	30 days	Sat 31/12/16	Fri 3/2/17																																																							
7	Glass Panel Order	7 days	Mon 19/12/16	Mon 26/12/16																																																							
8	Glass Panel Fabrication	30 days	Tue 27/12/16	Mon 30/1/17																																																							
9	Glass Units Fabrication (Shop Glazing)	14 days	Tue 31/1/17	Wed 15/2/17																																																							
10	Glass Wall	117 days	Mon 17/10/16	Wed 1/3/17																																																							
11	Aluminium Extrusion Order	40 days	Mon 17/10/16	Thu 1/12/16																																																							
12	Aluminium Extrusion / Flashing Fabrication	45 days	Fri 2/12/16	Mon 23/1/17																																																							
13	Steel Frame (Included Bracket) Order & Fabrication	21 days	Wed 30/11/16	Fri 23/12/16																																																							
14	Aluminium Cladding Fabrication	35 days	Fri 30/12/16	Wed 8/2/17																																																							
15	Glass Panel Order	7 days	Mon 19/12/16	Mon 26/12/16																																																							
16	Glass Panel Fabrication	35 days	Tue 27/12/16	Sat 4/2/17																																																							
17	Glass Units Fabrication (Shop Glazing)	21 days	Mon 6/2/17	Wed 1/3/17																																																							
18	Aluminium Grille	91 days	Thu 20/10/16	Thu 2/2/17																																																							
19	Aluminium Extrusion Order	38 days	Thu 20/10/16	Fri 2/12/16																																																							
20	Aluminium Frame & Sash Fabrication	45 days	Sat 3/12/16	Tue 24/1/17																																																							
21	Steel Order & Fabrication	30 days	Wed 30/11/16	Tue 3/1/17																																																							
22	Aluminium Fins Fabrication	30 days	Fri 30/12/16	Thu 2/2/17																																																							
23	Aluminium Cladding	116 days	Wed 26/10/16	Thu 9/3/17																																																							
24	Aluminium Extrusion Order	45 days	Wed 26/10/16	Fri 16/12/16																																																							
25	Steel Frame Order & Fabrication (Included Bracket)	30 days	Wed 30/11/16	Tue 3/1/17																																																							
26	Aluminium Extrusion Fabrication	14 days	Mon 19/12/16	Tue 3/1/17																																																							
27	Aluminium Cladding Fabrication	60 days	Fri 30/12/16	Thu 9/3/17																																																							
28	Aluminium Window & Louvre	92 days	Fri 23/9/16	Sat 7/1/17																																																							
29	Aluminium Extrusion Order	30 days	Fri 23/9/16	Thu 27/10/16																																																							
30	Aluminium Extrusion Fabrication (Included Frame & Sash)	21 days	Fri 28/10/16	Mon 21/11/16																																																							
31	Glass Panel Order & Fabrication	21 days	Thu 15/12/16	Sat 7/1/17																																																							
32	Material Delivery	116 days	Mon 7/11/16	Tue 21/3/17																																																							
33	Curtain Wall & Canopy	55 days	Mon 26/12/16	Mon 27/2/17																																																							
34	Steel Frame (Included Bracket)	14 days	Mon 26/12/16	Tue 10/1/17																																																							
35	Aluminium Mullion / Transom / Sub-Frame / Flashing	14 days	Mon 26/12/16	Tue 10/1/17																																																							
36	Aluminium Cladding	14 days	Mon 6/2/17	Tue 21/2/17																																																							
37	Glass Panel	7 days	Mon 20/2/17	Mon 27/2/17																																																							
38	Glass Wall	76 days	Fri 23/12/16	Tue 21/3/17																																																							
39	Aluminium Mullion / Transom / Steel Frame (Included Bracket)	21 days	Fri 23/12/16	Mon 16/1/17																																																							
40	Aluminium Flashing	14 days	Mon 9/1/17	Tue 24/1/17																																																							
41	Aluminium Sub-Frame	21 days	Mon 13/2/17	Wed 8/3/17																																																							
42	Aluminium Cladding	21 days	Mon 20/2/17	Wed 15/3/17																																																							
43	Glass Panel	14 days	Mon 6/3/17	Tue 21/3/17																																																							
44	Aluminium Grille	66 days	Mon 19/12/16	Sat 4/3/17																																																							
45	Aluminium/ Steel Frame (Included Bracket)	14 days	Mon 19/12/16	Tue 3/1/17																																																							
46	Aluminium Grille/ Fins	21 days	Thu 9/2/17	Sat 4/3/17																																																							
47	Aluminium Cladding	76 days	Mon 19/12/16	Thu 16/3/17																																																							
48	Steel Frame/ Bracket	30 days	Mon 19/12/16	Sat 21/1/17																																																							
49	Aluminium Cladding	30 days	Fri 10/2/17	Thu 16/3/17																																																							
50	Aluminium Window & Louvre	61 days	Mon 7/11/16	Mon 16/1/17																																																							
51	Aluminium Frame & Sash	21 days	Mon 7/11/16	Wed 30/1/16																																																							
52	Glass Panel	1 day	Mon 16/1/17	Mon 16/1/17																																																							
53	Site Installation	168 days	Mon 17/10/16	Sat 29/4/17																																																							
54	Curtain Wall & Canopy	165 days	Mon 17/10/16	Wed 26/4/17																																																							
55	Site Measurement	30 days	Mon 17/10/16	Sat 19/11/16																																																							
56	Installation of Aluminium Mullion & Transom / Steel Frame (Included Backet)	30 days	Thu 9/2/17	Wed 15/3/17																																																							
57	Installation of aluminium Sub-Frame / Flashing	21 days	Mon 6/3/17	Wed 29/3/17																																																							
58	Installation Aluminium Cladding Panel	21 days	Wed 15/3/17	Fri 7/4/17																																																							
59	Glass Panel	21 days	Mon 3/4/17	Wed 26/4/17																																																							
60	GLASS Wall	164 days	Fri 21/10/16	Sat 29/4/17																																																							
61	Site Measurement	30 days	Fri 21/10/16	Thu 24/11/16																																																							

Project: J835 - Podium of TKO66D2
Date: Tue 15/11/16 (Rev.0)

Task: Progress: Summary: External Tasks: Deadline:

Split: Milestone: Project Summary: External Milestone:

