



工程指示 / 要求簡箋(E.I.)

工程指示編號：EI / 1301 / 19

修改版次：-

工程編號：J - 837

工程名稱：觀塘裕民坊

工程項目：幕牆 3mm 中空膠板 (保護用)

收件人：Maggie

發件人：Ant Yeung

日期：05/12/2019

要求提供 / 確認 事項：

- | | | |
|------------------------------------|-------------------------------------|-------------------------------|
| <input type="checkbox"/> 初步鋁料 B.M. | <input type="checkbox"/> 加工拆圖，然後生產 | <input type="checkbox"/> 尺寸表 |
| <input type="checkbox"/> 正式鋁料 B.M. | <input type="checkbox"/> 技術上資料 / 指示 | <input type="checkbox"/> 報價 |
| <input type="checkbox"/> 配件 B.M. | <input type="checkbox"/> 樣辦或貨品說明書 | <input type="checkbox"/> 分判合約 |
| <input type="checkbox"/> 其他：_____ | | |

內容：

因應業主要求，已於 2019/12/02 在地盆做樣板實驗測試。

最後決定用 3mm 中空膠板作為加強保護，避免玻璃受損。

生窗保護 送廠做- 約 10000 m2 (廠做) / 7226 件 x 2(內外)

直送地盆玻璃- 合共約 48500 m2 地盆做 (請安排分判)

見光(內外)40000 m2

死牆(外) 8500 m2

預算下星期 2019.12.11 首天地盆裝玻璃。

謝謝！

請在 2019 / 12 / 12 儘量首批大貨到地盆。

附：1 頁加工圖

以上項目為：

- | | | |
|---------------------------------|--------------------------------------|--------------------------------|
| <input type="checkbox"/> 原合約工程包 | <input type="checkbox"/> 原合約工程加 / 減賬 | <input type="checkbox"/> 新工程報價 |
|---------------------------------|--------------------------------------|--------------------------------|

原因：-

分發東莞各部門：

- | | | | |
|--|--|---|---|
| <input type="checkbox"/> 生產技術總監 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 技術部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 生產部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 機械設計部 <input type="checkbox"/> 連附件 |
| <input type="checkbox"/> 採購部 <input type="checkbox"/> 連附件 | <input checked="" type="checkbox"/> 生產統籌部 <input type="checkbox"/> 連附件 | | |
| <input type="checkbox"/> 質檢部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 會計部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 報關組 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 其他 <u>楊榮輝</u> <input type="checkbox"/> 連附件 |

分發香港各部門：

- | | | | |
|--|--|---|--|
| <input type="checkbox"/> 行政部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 會計部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 統籌部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 工程部地盤科文 <input type="checkbox"/> 連附件 |
| <input checked="" type="checkbox"/> 採購部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> QS 部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 維修部 <input type="checkbox"/> 連附件 | <input type="checkbox"/> 其他 _____ <input type="checkbox"/> 連附件 |

傳遞編號：

HK 2482/19

發件人簽署：

項目經理簽署：

12.2 测试结果

在筒底無洞

3mm ϕ 吸收了撞擊



華豐(環球)建材有限公司

Wah Fung (Universal) Building Materials Company Limited

新加坡大馬路32號華力工業中心12樓08室
Unit 1208, 12/F, Lian He Industrial Centre, 32 Telok Ayer St., Singapore, Singapore
電話 (852) 3748 9500 傳真 (852) 3748 9505 郵箱 info@theadml.com.hk

產品:	全新料中空板
厚度:	3mm
尺寸:	2M x 1M

文
明
回
答

華豐環球建材有限公司
Hua Feng Global Building Material Company Limited
Hua Feng Global Building Material Company Limited
Hua Feng Global Building Material Company Limited
Hua Feng Global Building Material Company Limited

品名:	全新料中空板
厚度:	3mm
尺寸:	2M x 1M

Handwritten circles on the dark surface, possibly indicating inspection points or defects.

