



工程指示 / 要求簡箋(E.I.)

工程指示編號：EI / 9663 / 18

修改版次：C

工程編號：J - 837

工程名稱：觀塘裕民坊

工程項目：佛沙窗 大貨 (T1-T5) (12-41/F)(第 2 批)

收件人：生統

發件人：Eric Liu

日期：26/09/2018

要求提供 / 確認 事項：

- | | | |
|------------------------------------|-------------------------------------|-------------------------------|
| <input type="checkbox"/> 初步鋁料 B.M. | <input type="checkbox"/> 加工拆圖，然後生產 | <input type="checkbox"/> 尺寸表 |
| <input type="checkbox"/> 正式鋁料 B.M. | <input type="checkbox"/> 技術上資料 / 指示 | <input type="checkbox"/> 報價 |
| <input type="checkbox"/> 配件 B.M. | <input type="checkbox"/> 樣辦或貨品說明書 | <input type="checkbox"/> 分判合約 |
| <input type="checkbox"/> 其他：_____ | | |

內容：

大判已批百葉做法(free area 問題)，C 版放行百葉玉生產
謝謝！

請在 2018/ 10 / 05 前完成上列要求。

附： -

以上項目為：

- 原合約工程包 原合約工程加 / 減賬 新工程報價

原因：-

分發東莞各部門：

- () 生產技術總監 連附件 技術部 連附件 *林* () 生產部 連附件 () 機械設計部 連附件
 () 採購部 連附件 生產統籌部 連附件 *梅*
 () 質檢部 連附件 () 會計部 連附件 () 報關組 連附件 () 其他 楊榮輝 連附件

分發其他分判：
() 王禮秋 連附件

分發香港各部門：

- () 行政部 連附件 () 會計部 連附件 () 統籌部 連附件 () 工程部地盤科文 連附件
 () 採購部 連附件 () QS 部 連附件 () 維修部 連附件 () 其他 _____ 連附件

傳遞編號：

HK 1504/18

發件人簽署：
Z

項目經理簽署：
PPZ

midi@midiltd.com.hk

From: <andrewshum@czcgl.com.hk>
To: "Indigo Chan'" <indigochan@meinhardt.com.hk>, <huicheukwai@shunhingeng.com>, <gomeylai@shunhingeng.com>, <wymann@shunhingeng.com>, <johnchoi@shunhingeng.com>, "SH - Wai Hung'" <whleongshunhing13g@gmail.com>, "Hoi'" <mh.yeung@shunhingeng.com>, <kt6514shunhing@gmail.com>
Copies to: <shw@czcgl.com.hk>, <mel900@meinhardt.com.hk>, <garyltchan@sino.com>, <ryanmok@sino.com>, <daisyau@sino.com>, "Gordon Ng'" <gordonng@sino.com>, <tsangtszleung@sino.com>, <jason.lcs.midi@gmail.com>, <midi@midiltd.com.hk>
Subject: RE: NKIL6514 - Curtain Wall NSC - Freearea for precast and insitu aluminium window
Date sent: Fri, 21 Sep 2018 12:22:49 +0800

Dear Jason(midi),
As CR received your attached memo on 19/09/2018 and discuss with SINO Gordon Sir today , the precast fa鏰de and in-situ alum window louver at kitchen and Bathroom (midi Louver details) **should be keep your approval shop drawings due to weather tightness.** Please keep your production until further formal instruction by Consultant

Dear Consultant team,
As below the details of louvre should be not followed, the dye and production had been commenced as per attached photo. If such design changed should be adopted, please issue the formal instruction and CR report the amount of abortive works separately. Also, the additional time and cost implication should be submitted to you once received your formal instruction.

If any enquiry, please contact with me at 96566504 .

Thanks

Best regards,

Andrew Shum

Construction Manager

中國浙江建設集團(香港)有限公司

China Zhejiang Construction Group (H.K.) Limited

華營建築有限公司

CR Construction Company Limited

九龍觀塘道 388號創紀之城1期2座(渣打中心) 32樓3-16室

Unit No. 3-16, Level 32, Standard Chartered Tower of Millennium City 1,

No. 388 Kwun Tong Road, Kwun Tong, Kowloon, Hong Kong

Phone: +852 9656 6504 - Direct Line: +852 3950 5746 - Fax: +852 2827 2921

Web: www.czcgl.com.hk & www.cr-construction.com.hk

DISCLAIMER: The information and attachments in this email are intended for the exclusive use of the addressee and may contain confidential or privileged information. If you are not the intended recipient, please do not forward, copy or print the message or its attachments.

Notify me at the above address, and delete this message and any attachments.

From: shwsite@czcgl.com.hk [mailto:shwsite@czcgl.com.hk] **On Behalf Of** Indigo Chan

Sent: Monday, September 17, 2018 10:33 AM

To: huicheukwai@shunhingeng.com; gomeylai@shunhingeng.com; wymann@shunhingeng.com; johnchoi@shunhingeng.com; 'SH - Wai Hung' <whleongshunhing13g@gmail.com>; 'Hoi' <mh.yeung@shunhingeng.com>; kt6514shunhing@gmail.com

Cc: shw@czcgl.com.hk; mel900@meinhardt.com.hk; garyltchan@sino.com; ryanmok@sino.com; daisyau@sino.com; Gordon Ng <gordonng@sino.com>; tsangtszleung@sino.com; jason.lcs.midi@gmail.com; midi@midiltd.com.hk