



工程指示 / 要求簡箋(E.I.)

工程指示編號：EI /1475/20

修改版次：

工程編號：J851

工程名稱：青衣明翹匯

工程項目：Master Programme

收件人：青哥&王良&生統

發件人：Timmy

日期：20/01/2020

要求提供 / 確認 事項：

- | | | |
|------------------------------------|-------------------------------------|-------------------------------|
| <input type="checkbox"/> 初步鋁料 B.M. | <input type="checkbox"/> 加工拆圖，然後生產 | <input type="checkbox"/> 尺寸表 |
| <input type="checkbox"/> 正式鋁料 B.M. | <input type="checkbox"/> 技術上資料 / 指示 | <input type="checkbox"/> 報價 |
| <input type="checkbox"/> 玻璃 B.M. | <input type="checkbox"/> 樣辦或貨品說明書 | <input type="checkbox"/> 分判合約 |
| <input type="checkbox"/> 其他：_____ | | |

內容：

請各部門負責人/主管留意 Master Programme 內各項目交貨日期！

另外,這工程將會有數批試模窗需要生產,

並要求在 2020 年 2 月 17 日前交第一批到佛沙鐵模廠, 煩請各位幫忙安排配合。

請在 _____ 前完成上列要求。

附有關圖紙 / 文件：

1 頁 + 6

以上項目為：

- 原合約工程包 原合約工程加 / 減賬 新工程報價

原因：- _____

分發東莞各部門：

- () 生產技術總監 連附件 () 技術部 連附件 () 生產部 連附件 () 機械設計部 連附件
 () 採購部 連附件 (X) 生產統籌部 連附件
 (X) 質檢部 連附件 () 會計部 連附件 () 報關組 連附件 (X) 其他 青哥 連附件

分發香港各部門：

- () 行政部 連附件 () 會計部 連附件 () 統籌部 連附件 () 工程部地盤科文 連附件
 () 採購部 連附件 () QS 部 連附件 () 維修部 連附件 () 其他 _____ 連附件

傳遞編號：HK - 0101/20 (FTP)

發件人簽署：

項目經理簽署：

Master Programme
Project : Residential Development at TYTL 190, Sai Shan Road, Tsing Yi, Hong Kong.

ID	Task Name	Duration	Start	Finish	tr 4, 2019		Qtr 1, 2020			Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021		
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
151	Cast In Embed submission	1 day	Mon 03/02/20	Mon 03/02/20																										
152	Cast In Embed / Channel Approval	14 days	Tue 04/02/20	Wed 19/02/20																										
153	Glass Submission and Resubmission	45 days	Wed 04/12/19	Fri 24/01/20																										
154	Glass Approval	14 days	Sat 25/01/20	Mon 10/02/20																										
155	Die Drawing (Die drawing is included in shop drawing submission)	14 days	Thu 09/01/20	Fri 24/01/20																										
156	Die Drawing Approval	14 days	Sat 25/01/20	Mon 10/02/20																										
157	Die Fabrication	60 days	Tue 11/02/20	Mon 20/04/20																										
158	Aluminium Extrusion Sample Submission	21 days	Tue 21/04/20	Thu 14/05/20																										
159	Aluminium Extrusion Approval	14 days	Fri 15/05/20	Sat 30/05/20																										
160	Aluminium Cladding Colour Sample Submission and Resubmission	35 days	Mon 16/12/19	Fri 24/01/20																										
161	Aluminium Cladding Colour Sample Approval	14 days	Mon 03/02/20	Tue 18/02/20																										
162	Aluminium Extrusion Colour Sample Submission and Resubmission	35 days	Mon 16/12/19	Fri 24/01/20																										
163	Aluminium Extrusion Colour Sample Approval	14 days	Mon 03/02/20	Tue 18/02/20																										
164	Hardware Submission and Resubmission	35 days	Mon 16/12/19	Fri 24/01/20																										
165	Hardware Approval	14 days	Mon 03/02/20	Tue 18/02/20																										
166	Structural Sealant & Weather Sealant Sample Submission and Resubmission	30 days	Mon 02/12/19	Sat 04/01/20																										
167	Structural Sealant & Weather Sealant Sample Approval	14 days	Mon 06/01/20	Tue 21/01/20																										
168	MATERIAL ORDERING & FABRICATION	363 days	Sat 14/12/19	Tue 09/02/21	[Summary bar]																									
169	1.Tower	342 days	Sat 14/12/19	Fri 15/01/21	[Summary bar]																									
170	1.1). Pre-cast for Aluminium Window	284 days	Sat 14/12/19	Mon 09/11/20	[Summary bar]																									
171	Die Drawing (Die drawing is included in shop drawing submission)	7 days	Sat 14/12/19	Sat 21/12/19																										
172	Die Drawing Approval	7 days	Mon 23/12/19	Mon 30/12/19																										
173	Die Fabrication	30 days	Tue 31/12/19	Mon 03/02/20																										
174	Alum. Extrusion Order	90 days	Tue 04/02/20	Mon 18/05/20																										
175	Alum. Frame & Sash Fabrication	120 days	Fri 21/02/20	Thu 09/07/20																										
176	Glass Order	60 days	Tue 19/05/20	Mon 27/07/20																										
177	Glass Fabrication	90 days	Tue 28/07/20	Mon 09/11/20																										
178	1.2).Site In-situ for Aluminium Window / Louvre / Sliding Door / Frence Door	300 days	Mon 23/12/19	Sat 05/12/20	[Summary bar]																									
179	Die Drawing (Die drawing is included in shop drawing submission)	7 days	Mon 23/12/19	Mon 30/12/19																										
180	Die Drawing Approval	7 days	Tue 31/12/19	Tue 07/01/20																										
181	Die Fabrication	45 days	Wed 08/01/20	Fri 28/02/20																										
182	Alum. Extrusion Order	90 days	Mon 02/03/20	Sat 13/06/20																										
183	Alum. Extrusion Fabrication	120 days	Mon 15/06/20	Sat 31/10/20																										
184	Glass Order	60 days	Mon 15/06/20	Sat 22/08/20																										
185	Glass Fabrication	90 days	Mon 24/08/20	Sat 05/12/20																										
186	1.3).Curtain Wall	273 days	Thu 09/01/20	Sat 21/11/20	[Summary bar]																									
187	Cast In / Embed Drawing (drawing is included in shop drawing submission)	7 days	Thu 09/01/20	Thu 16/01/20																										
188	Cast In Embed Drawing Approval	7 days	Fri 17/01/20	Fri 24/01/20																										
189	Cast In Embed Purchase Order	120 days	Mon 03/02/20	Sat 20/06/20																										
190	Die Drawing (Die drawing is included in shop drawing submission)	7 days	Thu 09/01/20	Thu 16/01/20																										
191	Die Drawing Approval	7 days	Fri 17/01/20	Fri 24/01/20																										
192	Die Fabrication	60 days	Mon 03/02/20	Sat 11/04/20																										
193	Alum. Extrusion Order	90 days	Mon 13/04/20	Sat 25/07/20																										
194	Alum. Extrusion Fabrication	90 days	Mon 18/05/20	Sat 29/08/20																										
195	Steel Frame & Bracket Order & Fabrication	90 days	Mon 18/05/20	Sat 29/08/20																										
196	Aluminium Cladding Fabrication	150 days	Mon 18/05/20	Sat 07/11/20																										
197	Glass Order	60 days	Mon 17/02/20	Sat 25/04/20																										
198	Glass Fabrication	90 days	Mon 27/04/20	Sat 08/08/20																										
199	Curtain Wall Units Fabrication	150 days	Mon 01/06/20	Sat 21/11/20																										
200	1.4).Glass & Metal Balustrade for Balcony / UP	305 days	Sat 18/01/20	Thu 07/01/21	[Summary bar]																									
201	Cast In / Embed / Drawing (drawing is included in shop drawing submission)	7 days	Sat 18/01/20	Sat 25/01/20																										
202	Cast In / Embed / Drawing Approval	7 days	Mon 03/02/20	Mon 10/02/20																										
203	Cast In Embed Purchase Order	120 days	Tue 11/02/20	Mon 29/06/20																										
204	Die Drawing (Die drawing is included in shop drawing submission)	7 days	Sat 18/01/20	Sat 25/01/20																										
205	Die Drawing Approval	7 days	Mon 03/02/20	Mon 10/02/20																										
206	Die Fabrication	45 days	Tue 11/02/20	Thu 02/04/20																										
207	Alum. Extrusion Order	120 days	Fri 03/04/20	Thu 20/08/20																										
208	Alum. Extrusion Fabrication	120 days	Fri 21/08/20	Thu 07/01/21																										
209	Steel Frame Order & Fabrication	150 days	Mon 15/06/20	Sat 05/12/20																										
210	Aluminium Cladding Fabrication	120 days	Sat 15/08/20	Fri 01/01/21																										
211	Glass Ordering	60 days	Sat 15/08/20	Fri 23/10/20																										
212	Glass Fabrication	90 days	Thu 24/09/20	Wed 06/01/21																										
213	1.5). Aluminium Grille for A.C	309 days	Thu 09/01/20	Sat 02/01/21	[Summary bar]																									
214	Die Drawing (Die drawing is included in shop drawing submission)	7 days	Thu 09/01/20	Thu 16/01/20																										
215	Die Drawing Approval	7 days	Fri 17/01/20	Fri 24/01/20																										
216	Die Fabrication	45 days	Mon 03/02/20	Wed 25/03/20																										
217	Alum. Extrusion Order	120 days	Mon 30/03/20	Sat 15/08/20																										
218	Alum. Extrusion Fabrication	120 days	Mon 17/08/20	Sat 02/01/21																										
219	Steel Frame & Bracket Order & Fabrication	150 days	Mon 15/06/20	Sat 05/12/20																										
220	1.6).Aluminium Cladding	173 days	Mon 15/06/20	Fri 01/01/21	[Summary bar]																									
221	Steel Frame & Bracket Order & Fabrication	150 days	Mon 15/06/20	Sat 05/12/20																										
222	Aluminium Cladding Fabrication	120 days	Sat 15/08/20	Fri 01/01/21																										
223	1.7). Aluminium Feature / Fins	274 days	Tue 1																											

