



工程指示 / 要求簡箋(E.I.)

工程指示編號：EI / 251 / 20

修改版次：

工程編號：J - 852

工程名稱：亞皆老街中電

工程項目：工程計劃表

收件人：生統

發件人：Bessie Lau

日期：27 23/04/2020

要求提供 / 確認 事項：

- | | | |
|------------------------------------|-------------------------------------|-------------------------------|
| <input type="checkbox"/> 初步鋁料 B.M. | <input type="checkbox"/> 加工拆圖，然後生產 | <input type="checkbox"/> 尺寸表 |
| <input type="checkbox"/> 正式鋁料 B.M. | <input type="checkbox"/> 技術上資料 / 指示 | <input type="checkbox"/> 報價 |
| <input type="checkbox"/> 配件 B.M. | <input type="checkbox"/> 樣辦或貨品說明書 | <input type="checkbox"/> 分判合約 |
| <input type="checkbox"/> 其他：_____ | | |

內容：

現附上工程計劃表以供參考

請在 _____ 前完成上列要求。

附有關圖紙 / 文件：

以上項目為：

- 原合約工程包 原合約工程加 / 減賬 新工程報價

原因：- _____

分發東莞各部門：

- () 生產技術總監 連附件 () 技術部 連附件 () 生產部 連附件 () 機械設計部 連附件
 () 採購部 連附件 () 生產統籌部 連附件
 () 質檢部 連附件 () 會計部 連附件 () 報關組 連附件 () 其他 _____ 連附件

分發香港各部門：

- () 行政部 連附件 () 會計部 連附件 () 統籌部 連附件 () 工程部地盤科文 連附件
 () 採購部 連附件 () QS 部 連附件 () 維修部 連附件 () 其他 _____ 連附件

傳遞編號：

HK0701/20 發件人簽署：
 項目經理簽署：

此頁為圖紙批核之預算日期

J852 Proposed Residential Development at 139-147 Argyle Street, Kowloon (J3860)
Midi Working Programme (Draft)

	Start Date	Finish Date
Curtain wall & Precast windows		
Latest Shop Drawing Approval - Precast Windows	6/4/2020	20/4/2020
Latest Shop Drawing Approval - Curtain Wall	24/4/2020	15/5/2020
B.D. Consent	25/2/2020	25/3/2020
Performance Test for Curtain Wall		
Latest Shop Drawing Approval	5/6/2020	19/6/2020
Metal Balustrade & Glass Balustrade		
Latest Shop Drawing Approval	24/4/2020	15/5/2020
B.D. Approval	1/4/2020	1/6/2020
B.D. Consent	2/6/2020	2/7/2020
Glass Cladding at Spandrel		
Latest Shop Drawing Approval	24/4/2020	15/5/2020
B.D. Approval	3/4/2020	3/6/2020
B.D. Consent	4/6/2020	4/7/2020
Aluminium Louver at LG2~LG4		
Latest Shop Drawing Approval	24/4/2020	15/5/2020
B.D. Approval	17/4/2020	17/6/2020
B.D. Consent	18/6/2020	18/7/2020
A/C Grille		
Latest Shop Drawing Approval	24/4/2020	15/5/2020
B.D. Approval	22/4/2020	22/6/2020
B.D. Consent	23/6/2020	23/7/2020
Alum Cladding & Acoustic Panel		
Latest Shop Drawing Approval	24/4/2020	15/5/2020
B.D. Approval	15/4/2020	15/6/2020
B.D. Consent	16/6/2020	16/7/2020
Alum Ceiling & Acoustic Ceiling		
Latest Shop Drawing Approval	24/4/2020	15/5/2020
B.D. Approval	15/4/2020	15/6/2020
B.D. Consent	16/6/2020	16/7/2020
Skylight		
Latest Shop Drawing Approval	16/6/2020	30/6/2020
B.D. Approval	29/4/2020	29/6/2020
B.D. Consent	30/6/2020	30/7/2020
Protective Barrier		
Latest Shop Drawing Approval	16/6/2020	30/6/2020
B.D. Approval	14/5/2020	14/7/2020
B.D. Consent	15/7/2020	15/8/2020
Canopy		
Latest Shop Drawing Approval	16/7/2020	30/7/2020
B.D. Approval	15/4/2020	15/6/2020
B.D. Consent	16/6/2020	16/7/2020

Aluminium Extrusion 鋁料(佛山富)			
	Die Fabrication for Precast Windows 開模	20/2/2020	6/5/2020
第1批 佛山富	1st Batch 1/F~3/F - Aluminium Extrusion Production 卸料	7/5/2020	20/5/2020
	1st Batch 1/F~3/F - Fabrication of Precast Windows 加工	21/5/2020	2/6/2020
	1st Batch 1/F~3/F - Delivery of Precast Windows 出貨	3/6/2020	4/6/2020
第2批 佛山富	2nd Batch 5/F~10/F - Aluminium Extrusion Production 卸料	21/5/2020	11/6/2020
	2nd Batch 5/F~10/F - Fabrication of Precast Windows 加工	12/6/2020	3/7/2020
	2nd Batch 5/F~10/F - Delivery of Precast Windows 出貨	4/7/2020	5/7/2020
第3批 佛山富	3rd Batch 11/F~23/F - Aluminium Extrusion Production 卸料	12/6/2020	10/7/2020
	3rd Batch 11/F~23/F - Fabrication of Precast Windows 加工	11/7/2020	9/8/2020
	3rd Batch 11/F~23/F - Delivery of Precast Windows 出貨	10/8/2020	11/8/2020
Glass Production 玻璃生產			
	1st Batch 1/F~10/F - Glass Production 第一批生產	29/6/2020	29/7/2020
	1st Batch 1/F~10/F - Heat Soak Test 第一批熱浸	30/7/2020	14/8/2020
	2nd Batch 11/F~23/F - Glass Production 第二批生產	30/7/2020	30/8/2020
	2nd Batch 11/F~23/F - Heat Soak Test 第二批熱浸	31/8/2020	14/9/2020
Performance Test for Curtain Wall 幕牆試水箱			
	Fabrication 生產	22/6/2020	6/7/2020
	Installation 安裝	7/7/2020	21/7/2020
	Preparation Before Test 測試前準備	22/7/2020	27/7/2020
	Performance Test 正式測試	28/7/2020	30/7/2020
Embed - G/F Swimming Pool Balustrade 預埋碼(G/F)			
	Production 生產	16/3/2020	25/3/2020
	Installation 安裝	8/4/2020	15/4/2020
Embed for Curtain Wall, AC Grille & Cast-in Bolt for Balustrade (Tower) 預埋碼(標準層)			
	Production 生產	15/5/2020	15/7/2020
	Installation 安裝	17/7/2020	27/11/2020
Installation - Tower Superstructure (大樓) 堆料安裝(大樓)			
	Curtain Wall Frame 幕牆	10/9/2020	22/1/2021
	Balustrade 欄杆	19/9/2020	27/1/2021
	A/C Grille 梳子	21/9/2020	29/1/2021
	Glass Cladding Glass Cladding	15/9/2020	25/1/2021
	Aluminium Louver 百葉	18/9/2020	28/1/2021
	In situ Windows, Aluminium Door & Sliding Door 後裝門窗	21/9/2020	30/1/2021
	Alum Cladding & Acoustic Panel 鋁板	23/10/2020	20/2/2020
	Alum Ceiling & Acoustic Ceiling 天花(鋁板)	23/10/2020	20/2/2020
Installation - Podium 堆料安裝(平台)			
	Louver 百葉	5/1/2021	26/1/2021
	Canopy 遮蓬	9/1/2021	19/1/2021
	Glass Wall Glass Wall	5/1/2021	5/2/2021
	Balustrade 欄杆	14/1/2021	15/2/2021
Installation - Clock Tower 堆料安裝(鐘樓)			
	Skylight Skylight	31/10/2020	31/11/2020
	Protective Barrier 欄杆	31/10/2020	31/12/2020
Field Water Test (scaffolding is not necessary) 試水		16/9/2021	16/11/2021