

工程指示 / 要求簡箋(E.I.)

工程指示編號：EI / 6704 / 23

修改版次：

工程編號：J - 858

工程名稱：將軍澳日出康城 11

工程項目：顧問上廠報告 (6/7-31/8) 精華版加完整版

收件人：生統 / Paris

發件人：Paul Wong

日期：05/09/2023

要求提供 / 確認 事項：

- | | | |
|------------------------------------|-------------------------------------|-------------------------------|
| <input type="checkbox"/> 初步鋁料 B.M. | <input type="checkbox"/> 加工拆圖，然後生產 | <input type="checkbox"/> 尺寸表 |
| <input type="checkbox"/> 正式鋁料 B.M. | <input type="checkbox"/> 技術上資料 / 指示 | <input type="checkbox"/> 報價 |
| <input type="checkbox"/> 配件 B.M. | <input type="checkbox"/> 樣辦或貨品說明書 | <input type="checkbox"/> 分判合約 |

內容：

顧問提出改善方案，請依相中指示，影回照片後放在群組 (J858 每日生產匯報群)。

請在 2023.09.18 前完成上列要求。

附： 頁

以上項目為：

- 原合約工程包 原合約工程加 / 減賬 新工程報價

原因：-

分發東莞各部門：

- | | | | | | | | |
|---|---|---|---|--|---|--------------------------------|------------------------------|
| <input type="checkbox"/> 生產技術總監 | <input type="checkbox"/> 連附件 | <input checked="" type="checkbox"/> 技術部 | <input checked="" type="checkbox"/> 連附件 | <input type="checkbox"/> 生產部 | <input type="checkbox"/> 連附件 | <input type="checkbox"/> 機械設計部 | <input type="checkbox"/> 連附件 |
| <input type="checkbox"/> 採購部 | <input type="checkbox"/> 連附件 | <input checked="" type="checkbox"/> 生產統籌部 | <input checked="" type="checkbox"/> 連附件 | <input checked="" type="checkbox"/> 小羅&清 | <input checked="" type="checkbox"/> 連附件 | | |
| <input checked="" type="checkbox"/> 質檢部 | <input checked="" type="checkbox"/> 連附件 | <input type="checkbox"/> 會計部 | <input type="checkbox"/> 連附件 | <input type="checkbox"/> 報關組 | <input type="checkbox"/> 連附件 | <input type="checkbox"/> 其他 | <input type="checkbox"/> 連附件 |

分發香港各部門：

- | | | | | | | | |
|------------------------------|------------------------------|-------------------------------|------------------------------|------------------------------|------------------------------|----------------------------------|------------------------------|
| <input type="checkbox"/> 行政部 | <input type="checkbox"/> 連附件 | <input type="checkbox"/> 會計部 | <input type="checkbox"/> 連附件 | <input type="checkbox"/> 統籌部 | <input type="checkbox"/> 連附件 | <input type="checkbox"/> 工程部地盤科文 | <input type="checkbox"/> 連附件 |
| <input type="checkbox"/> 採購部 | <input type="checkbox"/> 連附件 | <input type="checkbox"/> QS 部 | <input type="checkbox"/> 連附件 | <input type="checkbox"/> 維修部 | <input type="checkbox"/> 連附件 | <input type="checkbox"/> 其他 | <input type="checkbox"/> 連附件 |

傳遞編號：

HK 1968 / 23

發件人簽署：

項目經理簽署：

Photo 3

Location:
湖南廠

Observation

Description:

General inspection of bracket, back panel, weather sealant and screws during fabrication

Action:

MIDI is reminded to ensure the expired sealant is not permitted to be used.



This weather sealant is expired. MIDI is reminded that the expired sealant is not permitted to be used.

清: 影沒有過期的膠及工人使用未過期的膠。

Photo 4

Location:
湖南廠

Observation

Description:

Fit-up assembly of Mullion and Transom for T3 31/F to 35/F MO20

Action:




Photo 5

Location:
Observation

Description:
General inspection,
dimension checking and
testing of raw materials

Action:
- The amount of coating
impurities exceeds the
standard, and the supplier
should improve the quality
standard

清: 影返相關鋁
料，影靚仔面的。



The amount of coating impurities exceeds the standard, and the supplier should improve the quality standard




Photo 6

Location:
Observation

Description:
General inspection of
raw materials

Action:
-



<p>Photo 7</p>		
<p><u>Location:</u> 湖南廠</p>		
<p><u>Observation</u> <u>Description:</u> Apply structural sealant for T1 36/F to 40/F MO21</p>		
<p><u>Action:</u> MIDI is reminded to carry out the remedial works prior products delivery and to improve workmanship for future works</p>	<p style="color: red; border: 1px solid red; padding: 5px;">Structural sealant overflow needs to be redone on T1 38/F. MIDI QC is reminded check the sealant overflow.</p>	

清: T1 38F 影張無膠的相。


<p>Photo 8</p>		
<p><u>Location:</u> 湖南廠</p>		
<p><u>Observation</u> <u>Description:</u> Packing and curing of the units</p>		
<p><u>Action:</u> -</p>		

Photo 9

Location:

湖南廠

Observation

Description:

Final inspection of unitized panels for T3 31/F to 35/F MO20

Action:



Photo 10

Location:

湖南廠

Observation

Description:

Water flooding test for unitized panel No. AS-11 T3 33/F MO20

Action:

MIDI is reminded to carry out the remedial works prior products delivery and to improve workmanship for future works



The unit has water seepage. MIDI is reminded find out the reason and fix it.

清: AS-11 T3 33F
影返試水合格報告。