



工程指示 / 要求簡箋(E.I.)

工程指示編號：EI / 9532 / 18

修改版次：B

工程編號：J - 837

工程名稱：觀塘裕民坊

工程項目：佛沙窗 拆圖次序 / 生產排期

收件人：生統 / 永林

發件人：Ant Yeung

日期：11/10/2018

要求提供 / 確認 事項：

- | | | |
|------------------------------------|-------------------------------------|-------------------------------|
| <input type="checkbox"/> 初步鋁料 B.M. | <input type="checkbox"/> 加工拆圖，然後生產 | <input type="checkbox"/> 尺寸表 |
| <input type="checkbox"/> 正式鋁料 B.M. | <input type="checkbox"/> 技術上資料 / 指示 | <input type="checkbox"/> 報價 |
| <input type="checkbox"/> 配件 B.M. | <input type="checkbox"/> 樣辦或貨品說明書 | <input type="checkbox"/> 分判合約 |
| <input type="checkbox"/> 其他：_____ | | |

內容：

因應中威佛沙廠報關問題導致佛沙窗出貨延遲。此項延遲，會導致佛沙窗變成後裝窗為免生產過多的佛沙窗，本司生產需要作出配合。

按大判進度會提及，T2,5----- 6-17/F 為光雞，共 10 層 (佛沙窗變成後裝窗)

T1,3----- 6-11/F 為光雞，共 6 層 (佛沙窗變成後裝窗)

本 EIA 版本，已放行 18 層佛沙窗 EI-9608 (MO-1) + EI-9663 (MO-2)

現 B 版本，放行 10 層佛沙窗(MO-3)

合共放行 28 層，餘下待通知。

生統：請按此排產。 永林：如生統需要，請按此修改加工圖數量。

謝謝！

請在 2018 / 10 / 12 前完成上列要求。

附：2 頁

以上項目為：

- 原合約工程包 原合約工程加 / 減賬 新工程報價

原因：-

分發東莞各部門：

- () 生產技術總監 連附件 () 技術部 連附件 () 生產部 連附件 () 機械設計部 連附件
 () 採購部 連附件 () 生產統籌部 連附件
 () 質檢部 連附件 () 會計部 連附件 () 報關組 連附件 () 其他 _____ 連附件

分發香港各部門：

- () 行政部 連附件 () 會計部 連附件 () 統籌部 連附件 () 工程部地盤科文 連附件 *附*
 () 採購部 連附件 () QS 部 連附件 () 維修部 連附件 () 其他 _____ 連附件

傳遞編號：

HK 1558 / 18

發件人簽署：

項目經理簽署：

T2 & T3

2018/10/11

				T1	T2	T3	T5
					R/F		
33		43	55/F		2019/03/14		
32		42	53/F		2019/03/14	R/F	
31		41	52/F		2019/03/14	2019/03/14	R/F
30		40	51/F	R/F	2019/02/28	2019/03/14	2019/02/28
29	33	39	50/F	2019/02/28	2019/02/28	2019/02/28	2019/02/28
28	32	38	49/F	2019/02/28	2019/02/28	2019/02/28	2019/02/28
27	31	37	48/F	2019/02/28	2019/02/14	2019/02/28	2019/02/14
26	30	36	47/F	2019/02/14	2019/02/14	2019/02/14	2019/02/14
25	29	35	46/F	2019/02/14	2019/02/14	2019/02/14	2019/02/14
24	28	34	45/F	2019/02/14	2019/01/31	2019/02/14	2019/01/31
23	27	33	43/F	2019/01/31	2019/01/31	2019/01/31	2019/01/31
22	26	32	42/F	2019/01/31	2019/01/31	2019/01/31	2019/01/31
21	25	31	41/F	2019/01/31	2019/01/17	2019/01/31	2019/01/17
20	24	30	40/F	2019/01/17	2019/01/17	2019/01/17	2019/01/17
19	23	29	39/F	2019/01/17	2019/01/17	2019/01/17	2019/01/17
18	22	28	38/F	2019/01/17	2019/01/03	2019/01/17	2019/01/03
17	21	27	37/F	2019/01/03	2019/01/03	2019/01/03	2019/01/03
16	20	26	36/F	2019/01/03	2019/01/03	2019/01/03	2019/01/03
15	19	25	35/F	2019/01/03	2018/12/20	2019/01/03	2018/12/20
14	18	24	33/F	2018/12/20	2018/12/20	2018/12/20	2018/12/20
13	17	23	32/F	2018/12/20	2018/12/20	2018/12/20	2018/12/20
12	16	22	31/F	2018/12/20	2018/12/06	2018/12/20	2018/12/06
11	15	21	30/F	2018/12/06	2018/12/06	2018/12/06	2018/12/06
10	14	20	29/F	2018/12/06	2018/12/06	2018/12/06	2018/12/06
9	13	19	28/F	2018/12/06	2018/11/22	2018/12/06	2018/11/22
			27/F	隔火層	隔火層	隔火層	隔火層
8	12	18	26/F	2018/11/22	2018/11/22	2018/11/22	2018/11/22
7	11	17	25/F	2018/11/22	2018/11/22	2018/11/22	2018/11/22
6	10	16	23/F	2018/11/22	2018/10/25	2018/11/22	2018/10/25
5	9	15	22/F	2018/11/08	2018/10/25	2018/11/08	2018/10/25
4	8	14	21/F	2018/11/08	2018/10/25	2018/11/08	2018/10/25
3	7	13	20/F	2018/11/08	2018/10/11	2018/11/08	2018/10/11
2	6	12	19/F	2018/10/25	2018/10/11	2018/10/25	2018/10/11
1	5	11	18/F	2018/10/25	2018/10/11	2018/10/25	2018/10/11
	4	10	17/F	2018/10/25	光雞	2018/10/25	光雞
	3	9	16/F	2018/10/11	光雞	2018/10/11	光雞
	2	8	15/F	2018/10/11	光雞	2018/10/11	光雞
	1	7	12/F	2018/10/11	光雞	2018/10/11	光雞
		6	11/F	光雞	光雞	光雞	光雞
		5	10/F	光雞	光雞	光雞	光雞
		4	9/F	光雞	光雞	光雞	光雞
		3	8/F	光雞	光雞	光雞	光雞
		2	7/F	光雞	光雞	光雞	光雞
		1	6/F	光雞	光雞	光雞	光雞

	T1	T2	T3	T5
窗仔(層)	39	43	41	40
佛沙窗	33	33	35	30
光雞窗	6	10	6	10

已減27/F

窗數

5

5

7

2



美特鋁質有限公司

MIDI ALUMINIUM FABRICATOR LTD.

Our ref. MC/38547/837

2nd October 2018

CR Construction Company Limited
Unit No. 1-16, Level 32,
Standard Chartered Tower of Millennium City 1,
No. 388 Kwun Tong Road,
Kwun Tong, Kowloon, Hong Kong

By Email & Hand

Attn.: Mr. Frankie S. W. Cheung

Dear Sir,

Re: Design, Supply and Installation of Curtain Wall, Aluminium Window & Door to Tower for N.K.I.L. 6514, Kwun Tong Town Centre (Development Areas 2 & 3), Kwun Tong, Kowloon.

Itinerary of Factory Visit for MIDI Aluminium Fabricator Ltd. at Dongguan(11/10/2018)

Regarding to the captioned project, we are pleased to invite the client's representative, consultants and your officer to visit the factory for the above-mentioned and the itinerary is as below;

Date	11/10/2018 (星期四): 第一批佛沙窗(T1&T3: 12,15,16/F)(T2&T5: 18,19,20/F) (174Qty.)
	25/10/2018 (星期四): 第二批佛沙窗(T1&T3: 17,18,19/F)(T2&T5: 21,22,23/F) (175Qty.)
	08/11/2018 (星期四): 第三批佛沙窗(T1&T3: 20,21,22/F)(T2&T5: 25,26,28/F) (174Qty.)

Time	
08:30	上水火車站 集合、上車
10:30	到達美而特工廠; 驗收佛沙窗
13:00	午膳
14:00	繼續驗收佛沙窗
17:00	參觀完畢後, 回程
18:30	於福田口岸自行解散


Factory Address:

美而特幕牆有限公司
東莞市中堂鎮鳳沖工業區 PRC523622

Please inform us who will participate in this visit though contact our Mr. Garry Chan at 5922 5359 / Mr. Jason Leung at 9752 0842 on or before 8th Oct 2018 for further arrangement.

Thank you for your kind attention.

Yours faithfully,
MIDI ALUMINIUM FABRICATOR LTD.


Marco Tam
Director

FM/MT/JL/AY/EL/BL/yl

九龍茶果嶺道610號生利工業中心1樓6-8號
Units 6-8, 1st Floor, Sunray Industrial Centre, 610 Cha Kwo Ling Road, Kln.
TEL. (電話): 2348 9211 FAX. (傳真): 2772 7666 E-mail Address (電郵): midi@midiltd.com.hk.



ISO 9001 : 2008
Certificate No: CC 1795