

ID	Task Name	Duration	Starting Date	Finishing Date	Predecessors	Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023		
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	後裝門窗及佛沙窗 (J856) 天榮站上蓋	750 days?	Thu 29/7/21	Wed 20/12/23		[Task Bar]																													
2	設計 / 圖紙 Shop Drawing / 結構計算	49 days?	Fri 24/9/21	Fri 19/11/21		[Task Bar]																													
3	佛沙窗	25 days?	Fri 24/9/21	Fri 22/10/21		[Task Bar]																													
4	新 SI issue (Combined Balcony)	1 day?	Fri 24/9/21	Fri 24/9/21		[Task Bar]																													
5	則師 / 顧問 批模圖圖	6 days	Tue 5/10/21	Mon 11/10/21		[Task Bar]																													
6	New GBP Issue 8/10/2021	1 day?	Fri 8/10/21	Fri 8/10/21		[Task Bar]																													
7	第三次 shop drawing & Calculation	12 days	Sat 9/10/21	Fri 22/10/21	6	[Task Bar]																													
8	後裝門窗	49 days?	Fri 24/9/21	Fri 19/11/21		[Task Bar]																													
9	新 SI issue (Combined Balcony)	1 day?	Fri 24/9/21	Fri 24/9/21		[Task Bar]																													
10	第二次 shop drawing & Calculation	12 days	Sat 25/9/21	Fri 8/10/21	9	[Task Bar]																													
11	第二次 shop drawing 則師 / 顧問 意見	12 days	Sat 9/10/21	Fri 22/10/21	10	[Task Bar]																													
12	第三次 shop drawing	12 days	Sat 23/10/21	Fri 5/11/21	11	[Task Bar]																													
13	則師 / 顧問 批圖	12 days	Sat 6/11/21	Fri 19/11/21	12	[Task Bar]																													
14	MATERIAL SUBMISSION PREPARATIONS	61 days?	Thu 29/7/21	Thu 7/10/21		[Task Bar]																													
15	玻璃	12 days	Thu 29/7/21	Wed 11/8/21		[Task Bar]																													
16	鋁料色板	14 days	Thu 5/8/21	Fri 20/8/21		[Task Bar]																													
17	配件	14 days	Thu 5/8/21	Fri 20/8/21		[Task Bar]																													
18	鋁料及配件需7/10前批	1 day?	Thu 7/10/21	Thu 7/10/21		[Task Bar]																													
19	原材料生產和送貨	331 days	Tue 12/10/21	Tue 1/11/22		[Task Bar]																													
20	生產鋁模	30 days	Tue 12/10/21	Mon 15/11/21	5	[Task Bar]																													
21	首批啲料到廠 8/12/2021	20 days	Tue 16/11/21	Wed 8/12/21	20	[Task Bar]																													
22	啲料返廠	165 days	Thu 9/12/21	Sat 18/6/22	21	[Task Bar]																													
23	玻璃加工及熱浸	138 days	Fri 22/4/22	Tue 1/11/22		[Task Bar]																													
24	試模窗	35 days?	Thu 23/9/21	Tue 2/11/21		[Task Bar]																													
25	試模窗生產 T3	33 days?	Thu 23/9/21	Sat 30/10/21		[Task Bar]																													
26	送試模窗到佛沙廠	1 day?	Tue 2/11/21	Tue 2/11/21		[Task Bar]																													
27	佛沙窗加工 (2200幅)	636 days?	Thu 9/12/21	Wed 20/12/23		[Task Bar]																													
28	首批加工、組裝、送貨 (30/12/2021送到佛沙廠)	19 days?	Thu 9/12/21	Thu 30/12/21	21	[Task Bar]																													
29	加工、組裝、送貨	226 days	Mon 24/1/22	Mon 5/12/22		[Task Bar]																													
30	後裝窗加工	255 days?	Sat 2/4/22	Tue 24/1/23		[Task Bar]																													
31	加工、組裝、送貨	255 days?	Sat 2/4/22	Tue 24/1/23		[Task Bar]																													
32	地盆安裝 (7000幅)	538 days?	Sat 2/4/22	Wed 20/12/23		[Task Bar]																													
33	後裝門窗安裝	538 days?	Sat 2/4/22	Wed 20/12/23		[Task Bar]																													
34	FD門 (1400幅), 趙摺門(1900幅)	291 days	Sat 2/4/22	Tue 7/3/23		[Task Bar]																													
35	T3	246 days	Sat 2/4/22	Fri 13/1/23		[Task Bar]																													
36	T2	235 days	Tue 7/6/22	Tue 7/3/23		[Task Bar]																													
37	T1	235 days	Sat 4/6/22	Sat 4/3/23		[Task Bar]																													
38	後裝窗安裝 50 & 70窗 (3700幅)	538 days?	Sat 2/4/22	Wed 20/12/23		[Task Bar]																													
39	T3	246 days?	Sat 2/4/22	Fri 13/1/23		[Task Bar]																													
40	T2	235 days?	Tue 7/6/22	Tue 7/3/23		[Task Bar]																													
41	T1	235 days?	Sat 4/6/22	Sat 4/3/23		[Task Bar]																													
42	玻璃安裝 (拆棚前)	118 days	Sat 5/8/23	Wed 20/12/23		[Task Bar]																													
43	T3 - T1	118 days	Sat 5/8/23	Wed 20/12/23		[Task Bar]																													
44	拆棚期 T3	20 days	Mon 4/9/23	Tue 26/9/23		[Task Bar]																													
45	拆棚期 T2	20 days	Sat 16/9/23	Mon 9/10/23		[Task Bar]																													
46	拆棚期 T1	20 days	Wed 28/2/24	Thu 21/3/24		[Task Bar]																													
47	Target 驗OP消防(2023/9/4) T2 T3	1 day	Mon 4/9/23	Mon 4/9/23		[Task Bar]																													
48	Target 驗OP消防(2024/4/16) T1	1 day?	Tue 16/4/24	Tue 16/4/24		[Task Bar]																													

Task [Task Bar] Summary [Task Bar]