



工程指示 / 要求簡箋(E.I.)

工程指示編號：EI / 0453 / 19 修改版次：
 工程編號 : J - 837 工程名稱 : 觀塘裕民坊
 工程項目 : 增訂佛沙場用水線碼
 收件人 : 生統 / 投 發件人 : Bessie Lau 日期 : 12/04/2019

要求提供 / 確認 事項 :

- | | | |
|-------------------------------------|-------------------------------------|-------------------------------|
| <input type="checkbox"/> 初步鋁料 B.M. | <input type="checkbox"/> 加工拆圖，然後生產 | <input type="checkbox"/> 尺寸表 |
| <input type="checkbox"/> 正式鋁料 B.M. | <input type="checkbox"/> 技術上資料 / 指示 | <input type="checkbox"/> 報價 |
| <input type="checkbox"/> 配件 B.M. | <input type="checkbox"/> 樣辦或貨品說明書 | <input type="checkbox"/> 分判合約 |
| <input type="checkbox"/> 其他 : _____ | | |

內容 :

關於佛沙場用配件 BM, 水線碼數量是按 1 幅窗用 1 隻水線碼來計算。由於廠反映因水線碼不夠長, 部分佛沙窗用了 2 至 3 隻水線碼, 現須增訂水線碼共 1700 件 (先出 1200 件, 如不夠用才出餘數)

請在 _____ 前完成上列要求。

附明細表。

附有關圖紙 / 文件 :

以上項目為:

- 原合約工程包 原合約工程加 / 減賬 新工程報價

原因 :- _____

分發東莞各部門 :

- () 生產技術總監 連附件 () 技術部 連附件 () 生產部 連附件 () 機械設計部 連附件
 () 採購部 連附件 () 生產統籌部 連附件
 () 質檢部 連附件 () 會計部 連附件 () 報關組 連附件 () 其他 _____ 連附件

分發香港各部門 :

- () 行政部 連附件 () 會計部 連附件 () 統籌部 連附件 () 工程部地盤科文 連附件
 () 採購部 連附件 () QS 部 連附件 () 維修部 連附件 () 其他 _____ 連附件

傳遞編號 :

發件人簽署 :

HK0873/19 [Signature]
 項目經理簽署 : [Signature]

Typical

	窗數/層
T1	21
T2	18
T3	15
T5	15 (low-zone) / 16 (high zone)

預算所需之水線碼
= 2834 隻窗 $\times 1.5$
(= 每幅窗要裝 1~3 隻碼, 取中位數 1.5)
= 4251 隻水線碼
所需 - 已訂之數量
= 4251 - 2588
= 1663 隻水線碼
(須增訂)

T1 總窗數
6~50/F $21 \times 39 \text{ 層} = 819 =$

T2 6~55/F $18 \times 43 \text{ 層} = 774 =$

T3 6~52/F $15 \times 41 \text{ 層} = 615 =$

T5 6~57/F $15 \times 14 \text{ 層 (low zone)} + 16 \times 26 \text{ 層 (high zone)}$
 $= 210 + 416 = 626 =$

T1 + T2 + T3 + T5 總窗數 = 819 + 774 + 615 + 626
= 2834 =

已訂之水線碼

- ① B1 9544C 2432 隻 (大窗)
 - ② B1 0338 15 隻 (T10/4)
 - ③ B2 0045A 141 隻 (Access Panel)
- ① + ② + ③ = 2588 隻

From: 周蘇Zhou Su Benco <bencozhou@czcgl.com.hk>
To: "midi@midiltd.com.hk" <midi@midiltd.com.hk>
Subject: Supply 1900 Aluminum Tapes for Facade Works
Date sent: Thu, 11 Apr 2019 16:06:32 +0800
Copies to: Eric Liu <EricLiu@redlandprecast.com>, Project SHW <shw@czcgl.com.hk>,
Victor Hui <VictorHui@redlandprecast.com>,

Dear Bessie/Midi,

Refer to previous delivered aluminium tapes and installation method of Redland, please supply 1900 aluminium tapes for remaining window installation works.

Best Regards.

Benco Zhou
Project Coordinator