



工程指示 / 要求簡箋(E.I.)

工程指示編號：EI / 4512 / 22

修改版次：-

工程編號：J - 858

工程名稱：將軍澳日出康城 11

工程項目：後裝窗 廠用鋁料 BM(大貨, T1-T3)

收件人：Maggie / 生統

發件人：Eric Liu

日期：25/03/2022

要求提供 / 確認 事項：

- | | | |
|------------------------------------|-------------------------------------|-------------------------------|
| <input type="checkbox"/> 初步鋁料 B.M. | <input type="checkbox"/> 加工拆圖，然後生產 | <input type="checkbox"/> 尺寸表 |
| <input type="checkbox"/> 正式鋁料 B.M. | <input type="checkbox"/> 技術上資料 / 指示 | <input type="checkbox"/> 報價 |
| <input type="checkbox"/> 配件 B.M. | <input type="checkbox"/> 樣辦或貨品說明書 | <input type="checkbox"/> 分判合約 |

內容：

請按 BM 訂購鋁料送廠

後裝窗 total 數量：

後裝窗鋁料大貨 BM，按第 5 份後裝窗大圖計算鋁料

T1 (91F-611F) = 45隻, 621F = 7隻 = 52

4th shop drawing 則師已批模

T2 (91F-661F) = 98隻, 671F = 8隻 = 106隻

顏色已批:ECD3X10099S-XF1(3 塗)

T3 (91F-661F) = 98隻, 671F = 8隻 = 106隻

預算送料期：4 月尾

total = 264隻

謝謝

請在 2022.04.28 前完成上列要求。

附：

以上項目為：

- 原合約工程包 原合約工程加 / 減賬 新工程報價

原因：-

分發東莞各部門：

- () 生產技術總監 連附件 () 技術部 連附件 () 生產部 連附件 () 機械設計部 連附件
 () 採購部 連附件 () 生產統籌部 連附件 () 小羅 & 清 連附件
 () 質檢部 連附件 () 會計部 連附件 () 報關組 連附件 () 其他 _____ 連附件

分發其他分判：

分發香港各部門：

- () 行政部 連附件 () 會計部 連附件 () 統籌部 連附件 () 工程部地盤科文 連附件
 () 採購部 連附件 () QS 部 連附件 () 維修部 連附件 () 其他 _____ 連附件

傳遞編號：


發件人簽署：

HK 0493 / 22

項目經理簽署：

美特鋁質有限公司 MIDI Aluminium Fabricator Ltd.		工程號: J858		計算:		WCM		日期:		25-Mar-22		送呈:		
廠用鋁型材B.M.表		地盤名稱: 將軍澳日出康城11期		核對:				日期:				副本:		
BM編號: Rev.2		項目類別: 地盤安裝窗 (修改)		批准:				日期:				此BM(依據 2022-03-023地盤安裝窗施工圖計算		
		A/C Code:		有顏色鋁料(Kg):		3947.55		無顏色鋁料(Kg):		584.30		V.F.總(米 ²)		
												777.61		
序號	修改標示	物料編號	鋁料名稱	顏色	合金狀態	長度 (mm)	數量 (支)			重量(Kgs)		V.F.(米 ²)		備注
							實用	後備	總數	Kg/M	總重量	米 ² /米	Total_V.F.	
1		X86164	玻璃線1(單玻)	ECD3X10099S-XF1	6063-T5	6000	121	4	125	0.259	194.250	0.099	74.25	
2		X86171	玻璃線2(夾膠)	ECD3X10099S-XF1	6063-T5	6000	73	3	76	0.243	110.808	0.092	41.95	
3		X86251	生邊企	ECD3X10099S-XF1	6063-T5	5150	175	5	180	0.745	690.615	0.144	133.49	
4		X86163	窗玉料	ECD3X10099S-XF1	6063-T5	6000	201	6	207	0.991	1230.822	0.138	171.40	
5		X86249	百葉滴水線	ECD3X10099S-XF1	6063-T5	5500	35	2	37	0.185	37.648	0.051	10.38	
6		X86252	生窗頂橫	ECD3X10099S-XF1	6063-T5	6000	46	2	48	0.941	271.008	0.163	46.94	
7		X86253	生底橫	ECD3X10099S-XF1	6063-T5	6000	46	2	48	0.919	264.672	0.150	43.20	
8		X86248	百葉片	ECD3X10099S-XF1	6063-T5	6100	85	3	88	0.896	480.973	0.238	127.76	
9		X86250	上生下生中橫	ECD3X10099S-XF1	6063-T5	5600	35	2	37	1.542	319.502	0.275	56.98	
10		X86237	14*3多點鎖拉巴	ECD3X10099S-XF1	6063-T5	6000	65	2	67	0.114	45.828	0.015	6.03	
11		X86154	拉巴用壓板1	ECD3X10099S-XF1	6063-T5	6000	30	2	32	0.113	21.696	0.022	4.22	
12		X86155	拉巴用壓板2	ECD3X10099S-XF1	6063-T5	6000	24	2	26	0.313	48.828	0.049	7.64	
13		B09056	45X3mm鋁巴	ECD3X10099S-XF1	6063-T5	6000	30	2	32	0.374	71.808	0.098	18.82	
14		X86153	窗玉連接碼	MILL	6063-T5	6000	25	2	27	1.509	244.458			
15		L065	16x16x3mm鋁角	MILL	6063-T5	6000	230	10	240	0.236	339.840			含佛沙窗用量
16		X86157	生邊企	ECD3X10099S-XF1	6063-T5	6100	30	2	32	0.815	159.088	0.177	34.55	
17								合計:	1302		4531.84		777.61	

J-858后装窗铝料模圖



模號: X86250
名稱: 上生下生中橫
合金狀態: 6063-T5
重量: 1.542 KG/M
V.F.: 275 mm




模號: X86171
名稱: 玻璃線
合金狀態: 6063-T5
重量: 0.344 KG/M
V.F.: 92 mm



模號: X86164
名稱: 玻璃線
合金狀態: 6063-T5
重量: 0.353 KG/M
V.F.: 99 mm




模號: X86252
名稱: 生頂橫 (生窗)
合金狀態: 6063-T5
重量: 0.931 KG/M
V.F.: 173.4 mm



模號: X86251
名稱: 生邊企
合金狀態: 6063-T5
重量: 0.733 KG/M
V.F.: 145 mm




模號: X86253
名稱: 生底橫
合金狀態: 6063-T5
重量: 0.909 KG/M
V.F.: 168 mm




模號: X86248
名稱: 百叶片
合金狀態: 6063-T5
重量: 0.896 KG/M
V.F.: 237.4 mm



模號: X86249
名稱: 百叶滴水线
合金狀態: 6063-T5
重量: 0.184 KG/M
V.F.: 43 mm




模號: X86163
名稱: 窗玉料
合金狀態: 6063-T5
重量: 0.991 KG/M
V.F.: 138 mm



模號: X86157
名稱: 生邊企
合金狀態: 6063-T5
重量: 1.077 KG/M
V.F.: 177 mm



模號: X86154
名稱: 窗玉料
合金狀態: 6063-T5
重量: 0.948 KG/M
V.F.: 0 mm




模號: X86155
名稱: 壓板
合金狀態: 6063-T5
重量: 0.113 KG/M
V.F.: 22 mm



模號: X86237 (14x3 铝巴)
名稱: 拉巴
合金狀態: 6063-T5
重量: 0.313 KG/M
V.F.: 48 mm



模號: B09056 (45x3 铝巴)
名稱: 百叶扁巴
合金狀態: 6063-T5
重量: 0.379 KG/M
V.F.: 96 mm



模號: X86156
名稱: 生邊企
合金狀態: 6063-T5
重量: 1.077 KG/M
V.F.: 177 mm

01/17/2022

Project Proposed Residential Development at TKOTL 70RP, Phase 11, Lohas Park, Tseung Kwan O, New Territories
 Works Main Contract
 Contract No. J3931
 Ref. No. P19084NT/MS/A/437 (Rev. 0)
 GECCL Ref. J3931/304/D02665
 Date 26 Jan 2022
 To / Attn RLP / Mr. Kenneth Wong / Ms. Florence Cheung
 Subject **Material Submission - Midi - Alum. Extrusion Color Sample (MS016)**

We write to request this submission replied by: RLP / AECOM / WSP / Others
 Anticipated date of response **09 Feb 2022**

We certify that the submission has been checked and is in full compliance with the Specification & Contract Documents, unless otherwise stated in the remarks.

Received by / / /

Received by RLP

MTRC (Site)	<input checked="" type="checkbox"/>	Mr. KS Lee / Mr. Teddy Wu / Mr. HF Au / Mr. SL Kwan / Mr. Jacky Cheung
MTRC (STR)	<input type="checkbox"/>	Mr. Tony Fan
MTRC (E&M)	<input type="checkbox"/>	Mr. Ricky Ting
MTRC (Cost & Prog)	<input type="checkbox"/>	Mr. Anthony Tam
SKY CASTLE	<input checked="" type="checkbox"/>	Mr. Herbert Thung / Mr. Francis Lee / Mr. Davy Ko / Mr. Kenneth Leung / Mr. Andy Chan
AECOM	<input type="checkbox"/>	Mr. Henry Lo / Mr. Cole Li
AECOM (Façade)	<input checked="" type="checkbox"/>	Ms. Moonie Lee / Ms. Phoebe Chung / Mr. Ryan Ko
WSP	<input type="checkbox"/>	Mr. Simon Kaan / Mr. Tommy Leung
ADI (LANDSCAPE)	<input type="checkbox"/>	Mr. Wilfer So / Mr. Kenif Ng
MDL	<input checked="" type="checkbox"/>	Mr. Morty Law
Bena	<input checked="" type="checkbox"/>	Mr. Keith Yam / Mr. Randolph Chan
RE (AECOM)	<input type="checkbox"/>	Mr. Simon Tan / Mr. Ken Siu
COW	<input checked="" type="checkbox"/>	Mr. Marcus Kee
BSI	<input type="checkbox"/>	BSI
WSP (Safety & Risk)	<input type="checkbox"/>	Mr. Chris Tong / Mr. Louis Siu
Ramboll	<input type="checkbox"/>	Mr. David Yeung
Tin Lee	<input type="checkbox"/>	Mr. Eddie Kwan
AEC	<input type="checkbox"/>	Mr. Andy Lai

[Signature]
 Matthew Wong
 For and on behalf of
Gammon Engineering & Construction Company Limited
 MW/BK/RC/PM/vh

Material / Work Description *	Color sample for Alum. Extrusion
Location	Precast alum. window, insitu alum. window, curtain wall
Brand Name	AkzoNobel
Model / Reference No. *	ECD3X1009 9S-XF1 (3 coatings)
Country of Origin	China
Supplier Name	Guangdong Xingfa aluminium co ltd.
Others (Color / Pattern, etc.)*	Sliver Champagne <i>Midi</i>
Material / Work Reference *	N/A
Specification Reference	N/A
Related Dwg / A.I. Ref. *	N/A
Related BQ Reference	N/A
Submission Attachment	
Sample	<input checked="" type="checkbox"/> 1set of sample
Catalogue / Technical Data *	<input type="checkbox"/> N/A
Test Report / Certificate *	<input type="checkbox"/> N/A
Equipment Schedule	<input type="checkbox"/> N/A
Method Statement	<input type="checkbox"/> N/A
Installation Details	<input type="checkbox"/> N/A
Job Reference	<input type="checkbox"/> N/A
Remarks (To list deviations, if any)	* Delete as appropriate.

SLIDING
A DOOR

Review Status / Comment
 5/ THE ABOVE COMMENTS ARE NOT EXHAUSTIVE AND ANY COMMENTS / APPROVAL SHALL BY NO MEANS RELIEVE CONTRACTORS' LIABILITY TO ENSURE COMPLIANCE W/ ALL CONTRACTURAL AND STATUTORY REQUIREMENTS.
 6/ DARK COPPER CLADDING SAMPLE SUBMISSION O/S. PLEASE FOLLOW-UP

RESPONSE TO TECHNICAL SUBMISSION

Date 31 JAN '22
 Comments REVIEW STATUS = B.
 NO OBJECTION TO THE PROPOSED MATERIALS IN YOUR ABOVE SUBMISSION SUBJECT TO STRICT COMPLIANCE WITH THE FOLLOWING =
 1/ THE CONTRACT REQUIREMENTS / ACTUAL / IMPLIED WARRANTY (IF ANY) AND

RONALD LU & PARTNERS
 For and on behalf of
Ronald Lu & Partners (Hong Kong) Ltd.
 SKH/WYF/TTC

No review is made of detail dimensions/quantities
 The submission is reviewed for general compliance with the design intent only
 Any comments or amendments required shall not be deemed to be variation
 The review does not release the Contractor from his responsibilities to comply with contract requirements
 For resubmission, the Contractor has to highlight or cloud those revision areas in the shop drawing for review
Legend A (No objection) C (Amendment & resubmission required)
 B (No objection, subject to comments as noted) D (Rejected & resubmission required)

- w/e
- NECESSARY STATUTORY REQUIREMENTS.
- 2/ ALL APPLICATION SHALL COMPLY W/ THE MANUFACTURER'S RECOMMENDATIONS METHOD STATEMENT AND SPECIFICATIONS.
- 3/ THIS MATERIAL SHOULD BE APPLIED TO SLIDING DOOR AS WELL.
- 4/ SUBJECT TO NO TIME AND COST IMPLICATION TO THE CONTRACT

Replied by SE / Date

Replied by BS / Date

Replied by RLP / Date 31 JAN '22

MTRC (Site)	<input checked="" type="checkbox"/>	Mr. KS Lee / Mr. Teddy Wu / Mr. HF Au / Mr. SL Kwan / Mr. Jacky Cheung
MTRC (STR)	<input type="checkbox"/>	Mr. Tony Fan
MTRC (E&M)	<input type="checkbox"/>	Mr. Ricky Ting
MTRC (Cost & Prog)	<input type="checkbox"/>	Mr. Anthony Tam
SKY CASTLE	<input type="checkbox"/>	Mr. Herbert Thung / Mr. Francis Lee / Mr. Davy Ko / Mr. Kenneth Leung / Mr. Andy Chan
AECOM	<input type="checkbox"/>	Mr. Henry Lo / Mr. Cole Li
AECOM (Façade)	<input type="checkbox"/>	Ms. Moonie Lee / Ms. Phoebe Chung / Mr. Ryan Ko
WSP	<input type="checkbox"/>	Mr. Simon Kaan / Mr. Tommy Leung
ADI (LANDSCAPE)	<input type="checkbox"/>	Mr. Wilfer So / Mr. Kenif Ng
MDL	<input type="checkbox"/>	Mr. Morty Law
Bena	<input type="checkbox"/>	Mr. Keith Yam / Mr. Randolph Chan
RE (AECOM)	<input type="checkbox"/>	Mr. Simon Tan / Mr. Ken Siu
COW	<input type="checkbox"/>	Mr. Marcus Kee
BSI	<input type="checkbox"/>	BSI
WSP (Safety & Risk)	<input type="checkbox"/>	Mr. Chris Tong / Mr. Louis Siu
Ramboll	<input type="checkbox"/>	Mr. David Yeung
Tin Lee	<input type="checkbox"/>	Mr. Eddie Kwan
AEC	<input type="checkbox"/>	Mr. Andy Lai



美特鋁質有限公司
MIDI ALUMINIUM FABRICATOR LTD.

32/1/2022

Our ref. MC/41007/858

25th January, 2022

Gammon Construction Company Limited
22/F Tower 1, The Quayside,
77 Hoi Bun Road,
Kwun Tong, Kowloon.

By Email & Hand

Attn.: Mr. Matthew Wong

Dear Sir,

Re: Design, Supply and Installation of Curtain Wall, Glass Wall, Aluminium Window, Aluminium Cladding, Aluminium Louvres and Glass Balustrade Nominated Sub-Contract at T.K.O.T.L. 70 RP, Phase 11, LOHAS Park, Tseung Kwan O, N.T.
Submission of Alum. Extrusion Color Sample (MS016)

Regarding the captioned project, we would like to submit aluminium extrusion color sample for your comment and approval. Details are as follows:

Brand : AkzoNobel
Coating Type : PVF2 3-coating
Color Code : ECD3X1009 9S-XF1 (3 coatings)
Color : Silver Champagne
Location : Curtain Wall, Alum. Window, Sliding Door

Remarks:

1.) 1 set of color sample will delivered to Site office & Ronald Lu office directly.

If you have any query, please feel free to contact us.

Thank you for your kind attention.

Yours faithfully,
MIDI ALUMINIUM FABRICATOR LTD.

PP:

Marco Tam
Director

Encl - 1 page(s)

FM/MT/DW/JL/EL/KL/yl

九龍茶果嶺道610號生利工業中心1樓6-8號
Units 6-8, 1st Floor, Sunray Industrial Centre, 610 Cha Kwo Ling Road, Kln.
TEL. (電話): 2348 9211 FAX. (傳真): 2772 7666 E-mail Address (電郵): midi@midilt.com.hk.



ISO 9001:2015
Certificate No.: CC 1795